

# TARGET CONSTRUCTION SCHEDULE



Work Area	Description	Duration	Start Time
Work Area 1	Control Strip	28 Days	March 9, 2020
Work Area 2	Shortening of Runway 16R	7 Days	April 6, 2020
Work Area 3	Taxiway A section from Taxiway P to Taxiway Q	42 Days	April 13, 2020
Work Area 4	Taxiway A shoulder section from Paramount to Southwest	28 Days	May 25, 2020
Work Area 4A	Taxiway A section from Southwest to RSI	7 Days	June 15, 2020
Work Area 4B	Taxiway A section at Taxiway R Intersection	7 Days	June 15, 2020
Work Area 5	Taxiway A mainline section from Paramount to Southwest	7 Days	June 22, 2020
Work Area 6	Restore 34L Threshold	7 Days	June 29, 2020
Work Area 7	Taxiway A section from Taxilane A3 to Taxiway G	84 Days	July 6, 2020
Work Area 7A	RSA Grading	7 Days	September 21, 2020
Work Area 7B	Restore 16R Threshold	7 Days	September 28, 2020
Work Area 8	Taxiway A section from Taxilane A1 to Taxilane A2	35 Days	October 5, 2020
Work Area 8A	Taxiway A intersections and RSA Grading	7 Days	November 2, 2020
Work Area 9	Taxiway A section from Taxiway G to Taxiway H	42 Days	November 9, 2020
Work Area 10	Taxiway A section from Taxiway H to Taxiway K	42 Days	December 21, 2020
Work Area 11	Taxiway A section from Taxiway K to Taxiway M	56 Days	January 31, 2021
Work Area 12	Taxiway A section from Taxiway M to Taxiway P	42 Days	March 29, 2021
Work Area 12A	Taxiway P overlay section	7 Days	March 21, 2021
Work Area 13	Final Marking	21 Days	May 10, 2021
	Project Completion		End of June 2021

NOTE: Target construction dates and durations are subject to change.

## FOR MORE INFORMATION

VNY Taxiway A Rehabilitation Project  
 FAA NOTAMs  
 VNY Airport Operations

[www.iFlyVNY.com/taxiwayproject](http://www.iFlyVNY.com/taxiwayproject)  
[www.faa.gov](http://www.faa.gov)  
 818.442.6506

**For project updates,  
 visit [www.iFlyVNY.com/  
 taxiwayproject](http://www.iFlyVNY.com/taxiwayproject)**