


## TAXIWAY B REHABILITATION - PHASE I

VAN NUYS AIRPORT – LOS ANGELES WORLD AIRPORTS




## CURRENT PROJECT SCOPE




- Project Limits: Taxiway B from Taxiway C to Taxiway R
- FAA ADG III Taxiway Geometry
- Full Depth Taxiway Pavement Reconstruction, 20 year design life
- LED Centerline and Edge Lights
- Airfield Signage Upgrades
- Runway 16L Hold Bar Enhancement
- Infield grading and drainage improvements

- Blast resistant fencing aft of Taxiway C
- Removal of compass calibration pad, and extensions of Taxiway E and B1

## **CONSTRUCTION SCHEDULE**




Update Schedule, line 26 summary task is too long James Long, 8/6/2018 JL2





**OVERALL PHASING PLAN** 

#### add colors to differentiate phases James Long, 8/6/2018 JL1



WORK AREA I & IA





WORK AREA 2A

**WORK AREA 2A** 

#### Slide 8


#### JL3 Include

James Long, 8/6/2018


add work area 2A plan sheet which shows the work we are doing. will need to talk through the threshold relocation

James Long, 8/6/2018

### PROPOSED RUNWAY 16R SHORTENING



RUNWAY 34L: 5762' TORA/TODA/ASDA 5161' LDA




WORK AREA 3 & 3A


JL5 Use same text box size and location from Work Area 4 slide

James Long, 8/6/2018


#### Work Area 4

- Early May through Late May/Early June
  - 28 Days (4 Weeks)
- Runway 16R Shortened
- Taxiway B closed from Taxiway Q to 2<sup>nd</sup>
   Signature East Entrance






WORK AREA 4A



WORK AREA 5 & 5A

#### Work Area 6


- Mid June through Mid August
  - 70 Days (10 Weeks)
- Runway 16L Closed (Temp. Taxiway T operational)
- Taxiway B closed from Taxiway E to Taxilane B2




WORK AREA 6 & 6A




- Late August through Late September
  - 35 Days (5 Weeks)
- Runway 16L Closed (Temp. Taxiway T)
- Taxiway B closed from Taxiway G to Taxiway J
  - Unrestricted Daytime Work Area (Minimum 8-Hour Shift, 5 Days/Week)
    - Accelerated Work Area (Minimum 10-Hour Shift, 6 Days/Week)
- Nighttime Work Area (2200-0600)
  - Already Constructed Work Area









- Late September throughEarly November
  - 5 Days/5 Nights for I6L Slurry Seal
- 30-Day Cure Period
  - 5 Days/5 Nights for I6L Remarking








WORK AREA 8A & 8B

#### Work Area 9


- Mid November through Late January
  - 70 Days (10 Weeks)
- Taxiway B closed from Clay Lacy Entrance to Taxiway Q
  - Unrestricted Daytime Work Area (Minimum 8-Hour Shift, 5 Days/Week)
  - Accelerated Work Area
    (Minimum 10-Hour Shift, 6 Days/Week)
  - Nighttime Work Area (2200-0600)
  - Already Constructed Work Area




#### Work Area 10

- Late February through Mid March
  - 56 Days (8 Weeks)
- Temporary Nightly
- Closure of Runway 16R

- Unrestricted Daytime Work Area (Minimum 8-Hour Shift, 5 Days/Week) Accelerated Work Area (Minimum 10-Hour Shift, 6 Days/Week)
- Nighttime Work Area (2200-0600)
  - Already Constructed Work Area






Q&A

## RUNWAY SHORTENING DURING THE COOL MONTHS


- Operating in the cooler months improves runway performance
- ~85 95% MTOW for large aircraft

#### **Runway Departure Length Requirements**



## MONTHLY AVERAGE HIGH TEMPERATURES

#### **AVERAGE MONTHLY HIGH TEMPERATURES (2007-2017)**



## MONTHLY SKY CONDITIONS

# AVERAGE MONTHLY VISIBILITY/ CEILING CONDITIONS DISTRIBUTION (2007-2017)



# MONTHLY RAINFALL TOTALS AVERAGE MONTHLY RAINFALL TOTALS (2007-2017)

