


PROJECT OVERVIEW






- Runway 16L-34R Pavement Reconstruction
- Runway 16R-34L Seal Coat and Marking
- Construction to begin January 2022










- Full-depth runway and shoulder pavement replacement
- > Taxiway fillet geometry east of Runway 16L
- Addition of blast pads

- Infield grading and drainage improvements
- Runway lighting system upgrades to LED fixtures
- Airfield Signage Upgrades
- Airfield Surface Marking









- Surface preparation including marking removal and crack sealing
- Installation of asphalt seal coat

- Remarking of runway and taxiway surface markings
- Runway threshold and edge lighting upgrades to LED








- Project Duration:
 - > 389 Calendar Days
- Work Shifts
 - Mobilization/Demobilization: Minimum 8-hour shift, 5 days a week
 - **Work Areas 1, 2, 3:** Minimum 8-hour shift, 5 days a week
 - Work Areas 2A, 3A, 4A, 4C, 5: Nightly shift, 10pm 6am
 - Work Area 4B: (2) 56-hour shift over two weeks, Monday 10pm Thursday 6am








WORK AREA	DURATION	MONTH 1	MONTH 2	MONTH 3	MONTH 4	MONTH 5	MONTH 6	MONTH 7	MONTH 8	MONTH 9	MONTH 10	MONTH 11	MONTH 12	MONTH 13	MONTH 14	MONTH 15	MONTH 16
MOBILIZATION NTP	0 DAYS	◆ MOBILIZATION / NTF	,														
WORK AREA 0	91 DAYS	MOGILIZATION															
CONSTRUCTION NTP	0 DAYS				CONSTRUCTION N	P							8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9				
WORK AREA 1	28 DAYS				888888888	CONTROL STRIP											
WORK AREA 2	133 DAYS	RUNNAY 10L-34L/TAXIWAY C, D, F, G, J CROSSINGS															
WORK AREA 2A	7 DAYS	RUNNAY 16L-34, RSA GRADING															
WORK AREA 3	42 DAYS	TAVINAYE CROSSING															
WORK AREA 3A	7 DAYS	FINAL MARKING															
WORK AREA 4A	14 DAYS										Ż	RUNWAY SHOU	LDERS AND TAXIWAY	CONNECTORS			
WORK AREA 4B	14 DAYS											RUN	WAY 16R-34L SEAL CO	AΤ			
WORK AREA 4C	7 DAYS										EXTENDED CLOSURES DAY (2 WEEK) PERIOD	<u>///</u>		AND TAXIWAY CONNE	CTORS		
WORK AREA 5	3 DAYS												30 DAY CURE	FINAL MARKING			
WORK AREA 6	60 DAYS												0000000000	***************************************	DEMOBILIZATION		












WORK AREA 1 – CONTROL STRIP



- Work Area 1 Unrestricted Daytime
- End of January through Mid February
- Both Runways Open Full-Length





WORK AREA 2 & 2A




- **Work Area 2 Unrestricted Daytime**
 - Work Area 2A: Night Shift 10pm-6am (7 nights)
- **End of February through Mid June**

- Runway 16L Closed
- Runway 16R Open Full-Length (except during Work Area 2A)





WORK AREA 3 & 3A



- Work Area 3 Unrestricted Daytime
 - Work Area 3A: Night Shift 10pm –6am (7 nights)


End of June to End of July

- Runway 16L Closed
- Runway 16R Open Full-Length










- Work Area 4A Taxiway Connectors
- 2 weeks of night shifts (10pm 6am)
- Beg August to Mid August

- Runway 16R Closed
 - > Min. 2 crossings open at all times
- Surface Preparation/Marking Removals/Crack Seal
- Seal Coat & Marking





WORK AREA 4B




- Work Area 4B Runway Mainline
- Two (2) 56-hour extended (day/night) closures over 2 weeks
 - Monday 10pm Thursday 6am
 - Mid August to End of August

- Runway 16R Closed
 - Min. 2 crossings open at all times
- Surface Preparation/Marking Removals/Crack Seal/Concrete Repairs
- Seal Coat and Marking










- Work Area 4C Taxiway Connectors
- > 1 week of night shifts (10pm 6am)
- End of August to Beg September

- Runway 16R Closed
 - > Min. 2 crossings open at all times
- Surface Preparation/Marking Removals/Crack Seal
- Seal Coat & Marking









- Work Area 5 Final Marking
- > 3 night shifts (10pm 6am)
- Occurs 30-days after seal coat installation and first coat of marking

Beg of October

- Runway 16R Closed
 - Min. 2 crossings open at all times

