TAXIWAYS RECONSTRUCTION PROJECT, Year 2 – Taxiways C, H, M, N, P

FACT SHEET

In early October 2025, work will commence on an \$18.8 million, 5-month project to reconstruct segments of Taxiways C, H, M, N, and P. This project will deliver important upgrades and extended lifespan to the airfield facilities that contribute to VNY's world-class status. Improvements will be phased to maximize federal grant reimbursements and minimize operational impacts during construction.

Work will include reconstruction of:

- Taxiway C from Runway 16R-34L to 16L-34R
- Taxiways H, M, and N
- Taxiway P between Taxiway B and Runway 16R-34L

This project will be managed by Los Angeles World Airports' Development Group with RS&H, Inc. as the engineer of record and Sully-Miller Contracting Company as the general contractor.

Reconstruction includes:

- Full-depth asphalt pavement section reconstruction
- Infield grading and drainage improvements
- Airfield electrical improvements
- Airfield lighting and signage
- Pavement markings

Operational Impacts

The construction was strategically phased to minimize operational impacts. The anticipated construction schedule and primary operational impacts are:

Tasks / Operational Impacts		Date(s)	Duration	
Mobilization NTP		August, 2025	~2 months	
Construction				
Runway 16L-34R closed		Construction Phase 1 thru 1B	~1 month	
Runway 16R-34L Shortened at TXY E • ILS offline		~Oct 2025 to Nov 2025		
Reduced declared distances		2025		
Sunday Night to Thursday Morning	Rwy 16R-34L closed	~Nov 2025	(3)-3 day (79.5 hrs)	
	Rwy 16R-34L night closures	~Dec 2025	~2 weeks (night closures)	
	Rwy 16R-34L closed	~Jan 2026	(3)-3 day (79.5 hrs)	
	Rwy 16R-34L night closures	~Feb 2026	~3 weeks (night closures)	
2026 FIFA World Cup Events in LA		June 12 to July 10, 2026	~4 weeks	

Target Construction Schedule

Phase	Description	Duration	Anticipated			
			(Calander)	Start		
1A	Phase 1 pre work – shorten Rwy 16R-34L, close Rwy 16L-34R		4 Nights	Oct 5, 2025		
1	Twy C Reconstruction		28 Days	Oct 9		
1B	Phase 1 post work – restore Rwy 16R-34L, open Rwy 16L-34R		4 Nights	Nov 2		
2	Twy M and P (east) reconstruction	(3) 79.5-hr periods	28 Days	Nov 9		
2B		(8) nights	14 Nights	Dec 7		
3	Tuna Named II reconstruction	(3) 79.5-hr periods	21 Days	Jan 4, 2026		
3B	Twy N and H reconstruction	(8) nights	14 Nights	Jan 25		
NOTE: Target construction dates and durations are subject to change.						